

**NORTHERN TERRITORY OF AUSTRALIA
BUILDING ACT
SECTION 40 – CERTIFICATE OF COMPLIANCE
STRUCTURAL CONSTRUCTION**

All sections must be completed – mark N/A to any question that does not apply

PROPERTY / PROJECT DETAILS	
Owner (if known):	
Lot/Portion Number:	Address:
Location:	Town / Hundred :
Description of works :	
Building Permit Number (if known)	

DOCUMENTS ATTACHED (as built drawings or latest amendments)
Drawing Nos:
Inspection Records :

VARIANCES FROM DESIGN CERTIFICATE CRITERIA

COMMENTS / EXCLUSIONS (Exclusions to this Certificate must be clearly identified).

<u>CERTIFICATION BY STRUCTURAL ENGINEER</u>			
Company Name <small>if certification is on behalf of a company</small>	Company NT Registration Number		
I certify that reasonable care has been taken to ensure that structural engineering aspects of the works described above have been constructed in accordance with the approved plans and permit.			
*Name (print clearly)	* Nominee/Individual NT Registration Number	Signature	Date

*Name and registration number of nominee signing on behalf of company or, if no company, name of individual issuing certification.

SCHEDULE OF STRUCTURAL INSPECTIONS COMPLETED

- [] **1.** Completion of site preparation/site filling/excavations for footings prior to placement of any reinforcement or concrete.
- [] **2.** Completion of preparations for placing of concrete strip footings including placement of reinforcement.
- [] **3.** Completion of preparations for placing concrete slabs including compaction of fill and sand blinding, placement of formwork, reinforcement, starter bars and cast in items.
- [] **4.** Completion of preparations for placing of concrete pier footings including reinforcement (if any).
- [] **5.** Starter bars and cast in items after placing of concrete and prior to any covering up work.
- [] **6** Reinforcement to walls completed prior to core filling (inspection holes and cleanout cores to be completed).
- [] **7.** Structural steelwork and cold formed steelwork completed and prior to any covering up work. Floor framing system completed before floors are laid or underside is lined.
- [] **8.** Suspended concrete floor slabs with formwork, reinforcement and cast in items completed, prior to placing of concrete.
- [] **9.** Wall framing or blockwork wall core filling completed (with windows fixed in place) and roof framing with connections completed and prior to sheeting or lining.

Note: [] Prior lodgement of truss manufacturer's drawings, details and certification required.
[] Prior lodgement of windows manufacturer's drawings including fixings and certification required.
- [] **10.** Structural wall linings completed and prior to any covering up work.
- [] **11.** Final inspection upon completion of all structural work including fixings of external roof and wall claddings, flashings, barges & vents.
- [] **12.** Other Inspections